EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to Roads & Drains at Kattamma Temple Surrounding area Vemanna Layout in Ward no: 10.
2	Amount of Work Portion	2498731=00
3	Estimated Cost	25.00 Lakhs
4	Name of contractor	M/s KRIDL
5	Agreement No.	35/17-18
6	No. and date under which work order issued	35/17-18, Date: 20-12-2017
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	19-02-2018
9	Date of receipt of application in the sub division office	19-02-2018
10	Extension granted if any	
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	93 %
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	26 Days
15	Date of recommending time limit applied for	20-2-2018
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	7 %
18	Probable time required for completion of remaining work	1 Month
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	—
21	Remarks of the AEE and the daily rate of penalty proposed	Due to the BWSSB work under progress Hence EOT is recomended for Sanction Without Penalty.
22	Remarks of the EE with the daily rate of penalty proposed	EOT may be Granted from 19-2-2018 to 14-3-18, with penalty Rs: 1150=00

Assistant Engineer

Executive Engineer
ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬೃ.ಬೆ.ಮ.ಪಾ., ಬೆಂಗಳೂರು

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore-97

Chief Engineer